



## **Aqua Breeze Commissioning Report**

Customer name-  
Install. address-  
Model and S.N.-

Please tick if you have done the following-

1. Cooler installed on dropper box with 4 locating bolts, and roof rafters
2. Dropper box flashing properly sealed to the roof and water tested
3. Ducting connected and secured-
4. Air vents placed and well connected to the ducting
5. Wall controller connected and well mounted on the wall (user's location)
6. Water dump line connected to a spreader on the roof
7. Water line SS braided flexi hose well connected, tight sealed, and harnessed
8. Water isolating valve connected
9. Motor fitted and connected with free movement tested
10. In all four louvre panels thumb nuts are fully tight fitted
11. Water connected-
12. Power connected-
13. Service access door well fastened
14. Power On
15. Water On
16. Test the cooler in Auto Cool mode (water on)
17. Test the cooler in Fan Only mode (without water) for humid days
18. Test the Timer, Fan Speed, and Temp functions
19. Educate the user of the wall controller operation
20. Make sure no tool is left on the roof
21. Check the air flow in all the ducts
22. Cold air comes from all the vents appropriately
23. Make sure no mark or crack in the ceiling is left.
24. Issue the compliance certificate to the user
25. Get the user's signature on the completed Commissioning Report

Customer Signature:

Date:

Installer's name

Trade Name

Signature

Date

Submit a copy to Eco Pacific office:

23 Marni St, Dandenong South, Vic 3175 T: 9706 6228 F: 9706 6089 E: sales@ecopacif.com.au